

GREEN PARK ROAD

CONSTRUCTION SCHEDULE

PHASE 1 – SEWERS, UTILITIES & DEMOLITION (TENTATIVE START 2/14)

- Stage 1 – Tesson Ferry Road (Sta. 0+00) to Sta. 15+00 (9738 Green Park Rd.)
Start Date – 2/14/11
- Stage 2 – Sta. 15+00 (Green Park Rd.) to Antrill Drive
Start Date – 4/4/11
- Stage 3 – Antrill Drive to Sta. 41+00 (9300 Green Park Rd.)
Start Date – 4/25/11
- Stage 4 – Sta. 41+00 (9300 Green Park Rd.) to Lin Valle Drive
Start Date – 5/9/11

PHASE 2 – GRADING, PAVEMENT & RESTORATION (TENTATIVE START 6/1)

- Stage 1 – Lin Valle Drive to Sta. 35+00 (9400 Green Park Rd.)
Start Date – 5/30/11
- Stage 2 - Sta. 35+00 (9400 Green Park Rd.) to Sta. 14+00 (9744 Green Park Rd.)
Start Date – 8/1/11
- Stage 3 – Sta. 14+00 (9744 Green Park Rd.) to Tesson Ferry Road
Start Date – 10/3/11

GREEN PARK ROAD BRIDGE

CONSTRUCTION SCHEDULE

- Utility (Laclede Gas) relocation will begin at Kohrs Lane (TENTATIVE START 2/14/11)
3 – 4 Weeks
- Detour signage to be in place with construction of the detour route to begin
(TENTATIVE START 3/1/11)

PROJECT STATUS AS OF 2/28/11

- (Road) Contractor is removing all salvageable materials from buildings. Once demolition permits are obtained from St. Louis County, demolition will then take place.
- (Bridge) Laclede Gas is relocating main for connection at bridge. This should be completed and the end of next week. Contractor is scheduled to begin placing traffic control devices week of 3/7 and begin detour route. Demolition of bridge is anticipated to begin week of 3/14.